1	2	3	4	5	6
3	Simri to Ballihar High School	71.01	7.56	2.38	Work under progress
4	Krishna Brahama to Gir Dhabrawh	473.47	58.10	19.25	Work under progress
5	Birhampur to Nainijeer	358.41	28.89	14.00	Work under progress
6	Teeyana to Harpur Banni	357.48	26.19	15.50	Earth work in progress
7	Basuchas Chougai Path	269.06	30.90	10.80	Technical bid under evaluation
8	Buxar Itarhi Path to Pakri More, Narayanpur	187.56	15.40	7.50	LOI issued Technical bid under evaluation
9	Bashi Tikri Path, Rajpur	443.28	30.64	15.40	
10.	Koransarai to Narayanpur, Dumraon	243.29	18.97	9.10	Work awarded
11	Jamouli Itwa Path via Sargaon to Sonia, Rajpur	324.68	27.09	13.70	Technical bid under evaluation
	11 schemes	**2984.51**	**274.32**	**119.06**	

Construction of roads under PMGSY in Tamil Nadu

2687. SHRI EM. SUDARSANA NATCHIAPPAN: Will the Minister of RURAL DEVELOPMENT be pleased to state:

the details of roads constructed under the Pradhan Mantri Gram Sadak Yojana in the country as on date and the number of roads not constructed as per schedule, State-wise particularly in Tamil Nadu;

whether Government has held any officials responsible for not completing the construction works as per schedule; and

if so, the details thereof and the action taken against them?

THE MINISTER OF STATE IN THE MINISTRY OF RURAL DEVELOPMENT (SHRIMATI SURYAKANTA PATIL): (a) Pradhan Mantri Gram Sadak Yojana (PMGSY) is being executed in accordance with the prescribed guidelines. These guidelines inter-alia stipulate that the approved road works are to be completed within a period of nine to twelve calendar months from the date of issue of work order. Accordingly, the road works of Phase-IV (intended for the year 2004-05) should have been completed by now. The number and length of road works approved upto Phase-IV and the number and length completed, State-wise (including Tamil Nadu), are given in the enclosed Statement (See below).

(b) and (c) Execution of PMGSY works is the responsibility of the State Governments. Accordingly, fixing responsibility on officials for delay in completion of works comes under the purview of State Govemment concerned.

Statement

Physical and Financial Progress under PMGSY Phase-I to IV
(i) Physical & Financial progress under PMGSY Phase I (2000-01)

Length in Km. Release and Expenditure in Rs crore

# State	Value of Proposals	Amount Released	No. of road works	Length of road •works	No Of road works completed	Length of road works completed	Expenditure (Restricted to value of proposals)	Expenditure (Restricted to release)
1 2	3	4	5	6	7	8	9	10
1 Andhra Pradesh*	248 00	248.00	1479	3384.00	1479	3384 00	248.00	248.00
2 Arunachal Pradesh*	40.95	40.95	202	317 97	202	317 97	40.95	40 95
3 Assam*	75 00	75.00	212	180 00	212	179.69	72.95	72 95
4 Bihar*	149 89	149.90	298	811 66	211	628 20	116 51	116.51
5 Chhattisgarh*	91.99	92.41	112	956 85.	108	891 71	91.99	92 41
6 Goa	5.00	5.00	70	156 86	70	156.83	5.00	5.00
7 Gujarat*	44 36	59,81	165	468.57	165	467.84	42.26	42.26
8 Haryana*	20.57	25.18	21	'374.31	21	374.31	20.57	21.25
9 Himachal Pradesh*	60 00	60.00	127	534 60	127	534.60	59.77	59.77
10 Jammu & Kashmir*	20.09	20.09	36	96.98	28	64.70	18.92	18.92
11 Jharkhand	123.92	123.92	168	900.75	160	841.63	123.92	123.92
12 Karnataka	105.64	105.64	406	1640 00	406	1639.89	103.67	103.67
13 Kerala*	19.90	19.90	33	113 25	29	81.61	15.35	15 35
14 Madhya Pradesh*	186.27	217.64	387	2111 00	381	1704.85	186.27	203.29
15 Maharashtra*	130.21	130.21	810	1486 52	800	1518.45	127.07	127 07
16 ##Manipur$	40.00	40.00	663		404		25.00	25 00
17 Meghalaya*	34.95	34.95	208	454.56	208	468.81	34.95	34.95

1	2	3	4	5	6	7	8	9	10
18	Mizoram*	23 12	19.93	19	180.43	19	180.43	19.95	19.95
19	Nagaland	19.75	19.75	127	870 00	127	870.00	19.75	19.75
20	Orissa*	170.88	179.70	521	1068.41	515	1037.97	163.42	163.42
21	Punjab	27.93	24.66	86	171 02	86	166.24	22.70	22.70
22	Rajasthan	140.09	140.09	528	1727.45	522	1508.19	102.11	102.11
23	Sikkim*	13.16	13.16	30	1089.00	30	1089.00	13.16	13.16
24	Tamil Nadu+	152 01	152 33	865	1448 47	862	1442.12	138.72	138.72
25	Tripura*	24 75	24.75	193	413.61	193	413.61	24.75	24.75
26	Uttar Pradesh*	324 22	321 11	5133	8245.93	5047	8213.00	315.00	315.00
27	Uttaranchal	58 99	60 63	69	300.96	67	293.71	56.65	56.97
28	West Bengal	140 04	135.0	174	826.32	170	793.94	126.08	126.38
	Total (States)	2491.68	2359.71	13142 00	30329.48	12649.00	29263.30	2335 44	2354.18
	Union								
29	A&N Island	10 01	10.59	7				0.26	0.26
30	Dadra & Nagar Haveli								
31	Daman & Diu	10 00	10.00					4.94	4 94
32	Delhi	5.00	0.00	1					
33	Lakshadweep								
34	Pondicherry	5.00	6.00	52		52		4.08	4.08
	TOTAL (UTS)	30.01	25.59	60	0	52	0	9.28	9.28
	GRAND TOTAL	2521.69	2565.30	13202	30329.48	12701	29263.30	2344.72	2363 46

As reported in Do. No. 6/7(a)/2004-RD (MC)Pr dated 29-11-04 from Commissioner RD & PR.
$ upto Sept-04, * upto Dec, 05. * upto January, 06.
Data is provisional

(ii) Physical & Financial progress under PMGSY Phase II (2001-03)

(Rs in crore)

Length in Km Release and Expenditure in Rs crore

# State	Value of Proposals cleared	Amount Released (Upto 13.3.2006)	No. Of road works	Length of road works	No. of road works completed	Length of road woks completed	Expenditure (Restricted to value of proposals)	Expenditure (Restricted to release)
1 2	3	4	5	6	7	8	9	10
1 Andhra Pradesh*	436.36	409.91	1561	3338.39	1557	3446.00	41545	409 91
2 Arunachal Pradesh*	86.51	86 51	137	703.76	131	689 36	86 24	86.24
3 Assam*	154.92	154.92	294	594.63	286	584.02	145.01	145 01
4 Bihar*	302.98	210.00	670	1408.19	370	759 27	200.51	200 51
5 Chhattisgarh*	203.64	20322	270	1270.17	241	1057.33	196 07	196 07
6 Goa	3.64	5.00	14	16 98	2	1.87	0 32	0 32
7 Gujarat*	130.87	111.70	573	1077.46	562	1057 49	110 65	110 65
8 Haryana*	65.00	62.74	32	381.43	32	382 71	62 2P	62 29
9 Himachal Pradesh*	128.93	128.66	246	932.71	228	853.76	117.40	117.40
10 Jammu & Kashmir*	56.63	52.44	66	219.53	12	22.17	26.77	26.77
11 Jharkhand	230.26	230.00	202	1200.23	180	1044.55	185.10	185.10
12 Karnataka	231.76	231.76	887	2706.00	873	2578.99	219 35	219 35
13 Kerala*	56 48	56.30	178	282.44	151	241.07	53 16	53 16
14 Madhya Pradesh*	583.86	552.49	801	3742.00	756	3758 3	583 86	552 49
15 Maharashtra*	263 90	249.08	804	1885.85	652	1537 93	221.13	221.13
16 Manipur*	80.71	58.00	127	710.64	111	653.61	68 71	58.00
17 Meghalaya*	80 72	80.72	109	263.77	77	19110	57.80	57 80

1	2	3	4	5	6	7	8	9	10
18	Mizoram*	46.53	49.38	26	265.50	26	265.50	46.53	48.20
19	Nagaland	45.53	47.76	27	318.37	28	324.37	45.53	47.76
20	Orissa*	350.00	345.09	571	1692.47	551	1585.88	325.70	325.70
21	Punjab	74.29	75.39	249	468.34	229	449.43	65.05	65.05
22	Rajasthan	263.05	290.64	669	2903.00	659	2408.77	254.61	254.61
23	Sikkim*	37.81	37.81	30	249 78	27	243.68	37.15	37.15
24	Tamil Nadu*	115.81	115.81	450	808.60	437	764.88	100.45	100.45
25	Tripura*	51.85	51.85	54	206.07	12	35.66	28.09	28.09
26	Uttar Pradesh*	569.83	588.65	1529	273923	1331	2439.97	479.73	479.73
27	Uttaranchal	140.41	140.41	92	496.06	55	182.32	75.17	75.17
28	West Bengal	305.49	309.17	213	1126.00	209	1093.40	281.45	281.45
	Total (States)	5097.77	4935.41	10881.00	32008	9785.00	28653.39	4489.28	4445.56
	Union Territories								
29	A Si N Island	22.38	0.00	11					
30	Dadra & Nagar Haveli		5.00	37					
31	Daman & Diu	0.00	0.00						
32	Delhi	0.00	5.00						
33	Lakshadweep	4.89	4.89						
34	Pondicherry	7.40	0.00	34		14		4.65	4.65
	TOTAL (UTS)	44.62	14.89	82	0	14	0	4.65	4.65
	GRAND TOTAL	5142.39	4950.30	10963	32008.19	9799	28653.39	4493.93	4450.21

upto Dec. 05 + upto Jan. 06.
Data is provisional

(iii) Physical & Financial progress under PMGSY Phase III (2003-04)

Length in Km. Release and Expenditure in Rs. Crore

# State	Value of Proposals	Amount Released	No. of road works	Length of road works	No. Of road works	Length of roadworks completed	Expenditure (Restricted)	Expenditure (Restricted)
1 2	3	4	5	6	7	8	9	10
1 Andhra Pradesh*	258.56	253.56	615	2233.52	450	1383.00	180.72	180.72
2 Arunachal Pradesh	0.00	0.00	0	0.00				
3 Assam*	199.72	199.72	107	800.10	48	320.57	151.71	151.71
4 #Bihar	931.16	203.87	329	3019.75	9	81.55	82.12	82.12
5 Chhattisgarh*	378.02	376.06	293	1913.29	211	1285.73	258.64	258.64
6 Goa	0.00	0.00	0	0.00				
7 Gujarat*	88.70	88.70	303	651.24	269	569.48	70.08	70.08
8 Haryana*	48.04	48.04	14	274.81	11	218.53	42.28	42.76
9 Himachal Pradesh*	254.01	254.00	370	1881.93	63	194.89	121.20	121.20
10 Jammu & Kashmir*	91.27	72.82	67	295.47			3.11	3.11
11 Jharkhand	135.92	135.92	131	651.92	63	261.86	86.76	86.76
12 Karnataka	118.26	118.26	359	1096.30	183	563.84	71.60	71.60
13 Kerala*	20.54	20.77	52	97.96	0	0.00	426	4.26
14 Madhya Pradesh*	583.00	583.00	555	2821.00	466	2213.74	423.37	423.37
15 Maharashtra*	147.48	145.34	304	926.66	21	52 49	51.24	51.24
16 Manipur	0.00	0.00	0	0.00				
17 Meghalaya*	30.05	0.00	30	93.10				
18 Mizoram*	48.80	48.80	21	291.94	20	290.89	48.66	48.66
19 Nagaland	21.44	21.44	22	193.42	14	190.99	17.85	17.85
20 Orissa*	440.93	440.93	630	2011.92	434	1430.27	334.05	334.05
21 Punjab	•36.81	36.81	114	223.95	86	162.02	26.54	26.54
22 Rajasthan	679.45	591.26	1508	5490.70	1501	532265	600.00	59126
23 Sikkim*	35.30	35.29	21	105.95	0	90.00	13.26	13.26
24 Tamil Nadu*	164.78	164.78	498	1113.92	385	787.85	116.29	116.29
25 Tripura*	39.59	19.79	7	80.92			11.92	11.92
26 Uttar Pradesh*	670.54	650.27	1937	4546.49	1482	2778.52	580.43	580.43
27 Uttaranchal	58.56	14.29	52	430.37	2	4.29	7.01	7.01
28 West Bengal	599.28	599.28	367	2029.58	246	1207.86	405.80	405.80
Grand Total	6080.21	5123.00	8706	33276	5964	19411.02	3708.90	3700.64

'upto Dec. 05 + upto January, 06

Data is provisional

(iv) Physical & Financial progress under PMGSY Phase IV (2003-04)

Length in Km. Release and Expenditure in Rs. Crore

* State	Value of Proposals	Amount Released	No. Of road works	Length of road works	No. Of road works	Length of roadworks completed	Expenditure (Restricted to value of proposals)	Expenditure (Restricted to release)
1 2	3	4	5	6	7	8	9	10
1 Andhra Pradesh*	369.24	100.00	607	2638.84				
2 Arunachal Pradesh*	106.22	52.00	64	340.04				
3 Assam*	244.46	246.91	195	750.64	14	42.84	96.22	96.22
4 Bihar	0.00	0.00	0	0.00				
5 Chhattisgarh*	412.59	184.07	359	1872.72	160	990.99	242.85	184.07
6 Goa	1.08	0.00	6	432				
7 Gujarat*	49.30	24.66	142	289.03	73	135.11	25.07	24.66
8 Haryana*	40.22	20.11	18	183.03	10	96.65	27.43	20.11
9 Himachal Pradesh*	136.11	0.00	105	620.21			0.50	0.00
10 Jammu S Kashmir	144.41	0.00	108	413.83				
11 Jharkhand	113.78	0.00	102	479.40				
12 Karnataka	101.17	50.58	90	611.96				
13 Kerala*	52.76	25.00	96	179.47				
14 Madhya Pradesh*	736.69	361.94	743	3508.00	380	1609.20	450.77	361.94
15 Maharashtra*	143.16	71.58	240	847.81	13	36.00	38.25	38.25
16 Manipur	0	0.00	0	0.00				
17 Meghalaya	0	0.00	0	0.00				
18 Mizoram*	92.79	46.40	14	294.63	2	212.62	37.91	37.91
19 Nagaland	37.51	37.51	9	224.50	2	183.50	15.41	15.41
20 Orissa*	398.72	199.36	418	164512	4	153.8	109.44	109.44
21 Punjab	78.87	39.44	59	419.47	6	16.54	26.82	26.82
22 Rajasthan	302.81	302.81	584	2279.56	570	2143.64	258.67	258.67
23 Sikkim*	63.10	25.00	34	144.49		46.00	9.16	9.16
24 Tamil Nadu*	117.27	58.95	412	820.46	1	2.00	0.54	0.54
25 Tripura	0.00	0.00	0	0.00				
26 Uttar Pradesh*	1007.76	503.88	2301	4230.69			2.03	2.03
27 Uttaranchal	102.87	0.00	79	595.47			0.51	0.00
28 Westpengal	311.90	150.00	152	975 53			0.58	0.58
GRAND TOTAL	5164.70	2500.20	6937	24369	1235	5668.89	1342.16	1185.81

'upto Dec. 05 * upto January, 06.
#This includes Rs. 3.25 for border areas in Uttar Pradesh, Rs. 4.67 crore for Border areas in Uttaranchal.
Data is Provisional.